BRUHAT BANGALORE MAHANAGRA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	Construction of Swimming pool at Amrutha Nagara BTP Ward No:07
2	Estimate cost / Amount	Rs.700.00 Lakhs
3	Name of Contractor	Sri.K.Somappa
4	Amount of Contract	Rs.70075262.09
5	Agreement No	12/2018-19
6	No. and date under which the work order has been issued	12/2018-19 Dated: 07-09-2018
7	Time limit originally fixed for completion	350 DAYS
8	Date of application by the contractor for granting extension	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any:	Nil
	1. From	-
	2. From	Nil
11	Work carriedout by the contractor during the original period stipulated in contract	-
12	Work carriedout during the first period of extension	-
13	Work carriedout during and extension	Rs.
14	Time now applied for	upto 30-09-2021
15	Date of recommending time limit applied	30-09-2021
16	Whether the original application of contractor is enclosed	Yes

17	Balance work remaining to be done.	-
18	Probable time required for completion of remaining work	30-09-2021
19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	Yes
21	Report of Asst Executive Engineer	Work has been delayed due to Covid-19 Lockdown. Hence requested for EOT without any penalty
22	Recommendation of Executive Engineer	Work has been delayed due to Covid-19 Lockdown. Hence requested for EOT without levying any penalty to the contractor upto 30-09-2020

Assistant / Junior Engineer
Project Sub Division, BBMP

Asst Executive Engineer
Project Sub Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Chief Engineer,
Yelahanka Zone